

## Active Travel Investment Programme 2022 - 2026

Project	Brief Description	Stage description	Planned Construction Start	Planned Completion
<a href="#">City Centre West to East Link</a>	Segregated cycle lanes, crossings and street improvements from Roseburn to York Place via Haymarket.	In use	Feb-22	March-24
Melville Crescent	Placemaking improvements on Melville Crescent following on from the City Centre West to East Link (CCWEL)	Construction	April 24	Dec 24
<a href="#">West Edinburgh Link</a>	Segregated cycleways, crossings and enhanced pedestrian footways at Gogarloch, South Gyle, Bankhead, Wester Hailes and Clovenstone, as well as provision of a ramp at North Gyle Road and improved crossing at Glasgow Road.	Technical Design	Jan 25	Jan 26
Roseburn Path – Union Canal	Connection from North Edinburgh Path Network at Roseburn to Union Canal via new off road path, including bridges and improvements to Dalry Park.	Construction	Jan 23	October 24
<a href="#">Meadows to George Street</a>	Segregated cycle lanes and street improvements.	Developed Design	March 26	Aug 27
George Street and First New Town	Urban regeneration project. removal of general traffic. Walk, wheel and cycle focused space	Technical Design	Jan 27	Jan 29

July 2024

Charlotte Square - permanent	Public realm enhancements and cycle link between West Register House and George Street	Concept Design	October 26	June 27
Tram Cycle Safety Improvements Phase 3	Installation of cycle early release signals and physical alterations to junctions at various locations, as well as development of a driver-focused communication and behaviour change plan.	Handover and Close Out	Sept 22	Jul-23
Dropped Kerbs Programme	Upgrade of missing and damaged dropped kerbs across the city, prioritising access to high streets, hospitals and health centres.	Rolling Programme	Nov 2024	March 25
City-wide Public Bike Parking	On-street cycle rack installations, mostly on shopping streets.	Rolling Programme	Annual Rollouts	Annual Rollouts
Meadows to Union Canal	Segregated cycle lanes and toucan and street improvements.	Developed Design	June 23	Jul-25
Secure On-street Cycle Parking	On-street secure cycle parking hanger implementation Phase 2	Rolling Programme	July 24	May 25
Cameron Toll to BioQuarter	Segregated cycleways and cycle/foot paths.	Technical Design	March 25	Sept-25
North Edinburgh Active Travel (NEAT) Connections	New segregated cycleways, crossings and street improvements.	Concept Design	Feb 26	April 27
QuietRoute 6 – Grange Road Crossings	New crossings and footway/path improvements.	Construction	Feb 24	April 24

Leith Connections / Foot of the Walk to Ocean Terminal	Improved walking and cycling connections from the Foot of Leith Walk to Ocean Terminal and development of other local proposals including the Low Traffic Neighbourhood (LTN), LTN Trial, under ETRO, from early 2023 for 18months	Technical Design	Oct 23	Dec 25
Morrison Street	Street improvements, including to footways, crossings and cycle provision.	Preparation and Brief	On hold	On hold
Marchmont to Blackford	New cycle lanes and junction/crossing improvements.	Concept Design	Under review	Under review
QuietRoute 30 – Holyrood Park to Ratcliffe Terrace	Only section from Old Dalkeith Road to Ratcliffe Terrace, includes crossing of Craigmillar Park including contraflows.	Technical Design	Oct 24	Jan 25
Smokey Brae Improvements	Reallocation of road space and reprioritisation of corridor at Restalrig Road South. New walking and cycling provisions.	Developed Design	July 25	Dec 25
QuietRoute 61 - Niddrie to Moredun via Bioquarter	Quiet Street improvements and new crossings.	Construction	April 21	Sept 24
QuietRoute 8 – Balgreen Road to Edinburgh Park	Quiet Street improvements and new crossings	Concept Design	Under review	Under review
Fountainbridge / Dundee Street	Telfer Subway connection to Gibson Terrace, as well as priority enhancements to the ETRO scheme currently in place.	Concept Design	Q2 -26	Q4-27
Deanhaugh Street and Leslie Place	Pedestrian crossings upgrade at junction.	Technical Design	Aug 24	Sept 24
St Leonards – Canongate / Holyrood Drive	Phase 1, Viewcraigs Gardens at Braidwood Gate, Holyrood Road and Canongate Crossing Phase 2 - Braidwod Gate, Dumbiedykes Ramp, Signage	In Use	Sep 22	Oct 23

<p>QuietRoute 9 - Roseburn to Gyle</p>	<p>Delivery of the existing signed on-road route in the inner (eastern) section.</p>	<p>Concept Design</p>	<p>Under review</p>	<p>Under review</p>
<p><a href="#">Corstorphine Connections</a></p>	<p>Improved conditions for walking, wheeling and cycling and new public realm spaces. Trial, under Experimental Traffic Order (ETRO) from May 2023 for 18 months</p>	<p>Technical Design</p>	<p>May 23</p>	<p>March 25</p>
<p>QuietRoute 5 – Holyrood Park</p>	<ul style="list-style-type: none"> <li>▪ The connection from Dumbiedykes to Holyrood Park.</li> <li>▪ Improved crossing opportunities on the loop around the Scottish Parliament building.</li> <li>▪ Improved cycle and foot path from the Scottish Parliament building car park, across the playing fields to Royal Park Terrace towards Meadowbank.</li> </ul>	<p>Developed Design</p>	<p>Under review</p>	<p>Under review</p>
<p>A8 Gogarstone to Middelorton</p>	<p>Improvements in the vicinity of Gogarstone Road/Ingliston Road</p>	<p>Technical Design</p>	<p>Under review</p>	<p>Under review</p>

Arboretum Place	Public realm upgrade of area outside the west gate of the Botanics.	Concept Design	Oct- 25	May 26
QuietRoute 6 – Meadows to Bread Street	Contraflow cycle lane on Lady Lawson Street. Project reduced in scope because City Centre Transformation proposals will provide alternative route via Lothian Road.	Under Review	Under Review	Under Review
One-way Street Exemptions	Signs, markings, traffic management.	Rolling Programme	Dec 24	July 25
Minor Lighting Schemes	Upgrade Innocent Path Lighting to LEDs	In Use		
Minor Improvements	Low cost/non contentious interventions to aid walking and cycling.	Rolling Programme	Annual Rollouts	Annual Rollouts
QuietRoute 60 - Davidson's Mains Park (Phase 2)	Improved path link to Barnton Park Avenue	Construction	June 23	Oct 23
Powderhall Railway	New path along former rail line from Lochend Park area St Mark's Park towards the East of the city.	Preparation and brief	Under review	Under review
Cultins Road Shared Footway	Improved cycle and walking link along between the Canal and QR8.	Developed Design	June 26	Jan 27
Queensferry High School Link	New path connection from Rosebery Ave/Dundas Ave area to Dalmeny station, south of Queensferry High School	Concept Design	Under Review	Under Review
LDPAP Local Development Plan Action Programme	Schemes being developed with Developer contributions at: Queensferry, Barnton, Maybury, Leith & Lochend Not part of ATNIP but within AT team	Concept Design	2025	2026-27

July 2024

Burdiehouse to Mortonhall	Segregated cycle lanes and improved pedestrian crossings in the Burdiehouse area	Developed Design	Aug 2025	Oct 2025
Portobello to Musselburgh	Segregated cycle route from Portobello to Musselburgh	Under Review	Under Review	Under Review
Calton Road – Waverley Station to Leith Street	Improved walking, wheeling and cycling connections	Concept Design	Under review	Under review
Fillyside Crossing	New crossing connecting from Fillyside Road to Seafield promenade	Concept Design	Summer 2025	Autumn 2025
Reallocation of road space and reprioritisation of corridors	New walking and cycling provisions	Technical Design	FY24/25	FY24/25

[View info and updates on our Travelling Safely projects](#)

[www.edinburgh.gov.uk/travellingsafely](http://www.edinburgh.gov.uk/travellingsafely)

### Design and Construction Stages

- |                            |  |
|----------------------------|--|
| 0 – Strategic Definition   | Set out the project vision and justify strategic need  |
| 1 – Preparation and Brief  | Define the scope of the project and develop the project outcomes   |
| 2 – Concept Design         | Concept design prepared to define the interventions including outline proposals and preliminary cost information |
| 3 – Developed Design       | Developed design prepared to include coordinated and updated proposals   |
| 4 – Technical Design       | Technical design prepared to include all required information for construction                                   |
| 5 – Construction           | Construction commences according to programme  |
| 6 – Handover and Close Out | Construction is complete and the end of works can be formalised  |
| 7 – In use                 | The project is now being used by the community and is to be maintained for 15 years after project construction   |

FY = Financial Year

Q = Quarter